

BUILDINGWORK

architecture design preservation

Managrandura

	Memorandum			
Project	Metropole Hotel	Project No.	15013	
	DPD Project #6508387	Meeting Date	May 21, 2016	
Subject	DCI - Construction Pre-Submittal			
	Conference Minutes			
To	Department of Construction and Inspections	DCI		
From	Matt Aalfs	BuildingWork		
Copies to	All Attendees			

Attendees:					
Name:	Company:	Phone:	Email:		
Jon O'Hare	PCNW	425 301 9541	jon@permitcmw.com		
Genna Nasham	CofS, DON	206 684 0227	gennanasham@seattle.gov		
Kate Weiland	BuildingWork	206 775 8668	kate@buildingwork.design		
David Bolin	D Bolin Co	206 990 5606	david@dbolinco.com		
Cornell Burt	SDCI	206 684 7844	cornell.burt@seatttle.gov		
Greg Coons	SSF	206 956 3727	gcoons@ssfengineers.com		
Patrick Hayes	Energy Consultant	206 819 7684	patrickchayes1@nsn.com		
Ray Jacobson	SDCI	206 233 7190	ray.jacobson@seattle.gov		
Matt Aalfs	BuildingWork	206 775 8671	matt@buildingwork.design		

The meeting was held on July 21, 2016 at 1:00 pm at the Seattle Department of Construction and Inspections.

Item Item No.

Response

General:

Construction Type is assumed IIIB Per SBC 602.3, Type III construction is that type of construction in which the exterior walls are of noncombustible materials and the interior building elements are of any material permitted by this code.

Type IIIB requires exterior bearing walls have a 2hour fire rating (currently unreinforced masonry)

2 Occupancies are classified as the following for (2) floors of hotel over restaurant/retail per SBC 301: Restaurant: A-2 (Assembly, food or drink consumption)

Retail: M (Mercantile)

Hotel: R1 (Residential, transient) Storage/Mech: S2 (low hazard storage) With the exception of a stair penthouse to the roof, no new square footage will be added to the building.

noted

Project is within Pioneer Square Historic District and is landmarked. Project will also be working towards Federal Historic Preservation Tax Incentive program and therefore interior elements will be identified as historic character defining elements such as exposed exterior masonry walls – that must remain. This project will include leaving brick exposed at the building interior and insulating at roof and new window locations.

All acknowledged the proposed strategy. Patrick Hayes, energy consultant, will provide energy calculations showing the insulative values of new or modified elements that offset the exposed brick walls for overall building compliance. BuildingWork will provide a letter from State Historic Architect.

5 This is a substantial alteration. The vacancy trigger and charge of use need to be considered.

All parties agree.

Energy Review:

6 6 windows in the building are original and are historic character defining elements. These 6 windows will be restored and retained. All other windows will be replaced to meet or exceed current energy code requirements. Energy calculations will be submitted with permit to show compliance of new windows to meet or exceed code requirements.

New skylights will be provided in existing skylight openings. New skylights will meet or exceed energy codes. Energy calculations will be submitted with permit to show compliance of new skylights.

8 New window-wall is a thermally-broken wood product designed to meet or exceed energy code. Energy calculations will be submitted to show compliance of window-wall.

9 Roof is to be redone and insulated. The roof is going to be all rigid on the top (start at 6" poly-iso and go up from there).

Energy calculations will be submitted for roof insulation for permit.

Only the new exterior wall is for the egress stair and corridor. Separate calculations will be done for new v. existing walls. Appropriate calculation will be submitted for permit.

A question was raised if the areaway is conditioned space.

The areaway is open to to the lowest level and will be fully conditioned. The existing brick walls and overhead brick vaults are considered historic character defining elements and cannot be modified.

12 Calculations will be shown <u>on</u> the drawings.

Drawings will show that the exterior of the CMU exterior wall will be insulated on Floor 3.

BuildingWork will provide calculations on the drawings.



BUILDINGWORK

architecture design preservation

13	Energy calculations to consider UA averages with substantial alteration discount for the entire project.	noted				
14	New mechanical systems will be included in the permit set.					
Ordinance:						
15	The Roof deck is currently noted as bar/restaurant on the plans reviewed at the presubmittal meeting. BuildingWork clarified the roof deck is an amenity space for hotel guests.	BuildingWork to clarify occupancy on permit drawings.				
16	A question was raised over the width of some openings shown graphically on the plans	BuildingWork to provide plan dimensions on all openings to show width compliance.				
17	The communicating stair is a defining historic characteristic.	Cornell remembers J+M and similar stair. The J+M project number will be given to Cornell.				
18	Dimension dead end corridors.	BuildingWork to include dimensions on permit drawings				
19	Currently, there is a historic character defining staircase that travels from floor 1-3 of the hotel space. In order to comply with code requirements only allowing an open exit stair communicating between (2) floors, BuildingWork has proposed an open stair from floor 1 to the mezzanine, a rated stair enclosure from the mezzanine to the 2 nd floor, then an open communicating stair between floors 2 and 3.	BuildingWork noted this is the same strategy used and approved at the J&M Hotel, DCI project number 6492822 See attached stair diagram.				
Fire:						
20	There is currently a three-hour rated wall around transformer vault. Per SCL, the vault needs to be expanded, and new construction will maintain the 3-hour rating.	BuildingWork to appropriately note in the permit drawings				
21	Fire Ratings differ between the hotel floors and the other occupancies: For Corridors Per Table 1018.1, w/ sprinklers, 0-hour rating for corridors in A and S-2 occupancies, 1-hour rating for corridors in R occupancies	We will have a fire rating between corridors and hotel rooms of 1 hour				
22	For walls separating sleeping units Per SBC 708.3, Minimum fire resistance rating for sleeping unit separation of 1/2 hour required	We will have a fire rating between sleeping units (hotel rooms) of 1/2 hour minimum				

23 <u>For horizontal assemblies separating sleeping units</u> in the same building

Per SBC 711.3 exception, dwelling unit and sleeping unit separations in buildings of type IIIB construction shall have fire-resistance ratings of not less than 1/2 hour in buildings equipped throughout with an automatic sprinkler system

24 Sprinklers will be installed throughout to meet the requirements of NFPA 13. Sprinklers will be design/build and submitted under separate permit. We will have a fire rating in horizontal assemblies separating sleeping units of 1/2 hour minimum

Structural:

Per Swenson Say Faget (SSF), the seismic retrofit of the building includes infilling existing brick walls to create shear walls, adding concrete shear/ drag struts, and providing moment frames that run vertically through the building so there is no stiffness discontinuity

Cornell asked why braced frames could not be used to minimize drift. The historic building entry location will not allow braced frames to be used on first floor, and SSF wants continuity throughout the building.

26 Infills in the existing masonry walls will be the same stiffness as the wall.

noted

27 SSF is proposing:

To use the SEBC, Appendix A1 Special Procedure drift limit of 1 ½% for moment frames not in line with masonry walls and ¾% for frames in line with masonry walls. The north end of the building (the point) would be considered open front, and designed for 1 ½% drift.

28 The approach is to use ASCE 41-06 for general design of all elements, but check drift per SEBC Appendix A1 Special Procedure. If this does not work full ASCE 41-06 method would be used with deformation compatibility calculated per ASCE 41 Chapter 7, and no drift check which is in accordance with the ASCE 41 procedure in both the 06 and 13 provisions.

29 SSF will design floors that are currently missing.

30 SSF will dimension lumber joists, timber joists, steel columns, and load bearing masonry.

Cornell noted this approach may be problematic because 41_06 is not complete, and 41_13 will be adopted in the future. SSF noted 41_13 will not be adopted before this project is submitted for permit. Cornell noted he will discuss the approach with DCI supervisors.

noted

noted

End of Minutes